ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ —12—

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
	ಮಂಡಿಸಿದೆ:
61	ಗುತ್ತಿಗೆದಾರರಾದ **ಮೇ॥ ಕೆ.ಆರ್.ಐ.ಡಿ.ಲ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 27.01.2017 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 29.06.2017 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 62 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. 25/07/17
62	ಲೆಅ. ಕಂಡಿಕೆ (61) ರಂತೆ, ದಂಡ ವಿಧಿಸಲು ತಮ್ಮ ಆದೇಶಕ್ಕೆ ಕೋರಿದೆ. 1 5/8/17
63	ಕಂಡಿಕೆ (62)
64	EOT. ಅವಧಿಗೆ ಮಾತ್ರ CE ರವರ ಅನುಮೋದನೆ ಪಡೆಯಲಾಗಿದೆ
65	CE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Delay must be given and Rec
Rs. Delay is caused due to lyg of drawings
Hence delay is condoned. & EOT is
agreed. Levy penalty as per provisions

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
65	As per the order at in para 6 the penalty ₹ 1509249/- may kindly be approved, this is for your kind orders pl.
66	Approved. EXECUTIVE ENGINEER, Bruhat Bangalore Mahanagara Palike, Dasarahalli Division, Bangalore-57.
67	

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements of CC Roads & Drain at 2nd cross DPP St Mary's school 5th cross Kalyana nagara 15th A cro & 17th A & C cross et nadhasandra	
2	Estimate Cost	₹ 100.00 lakhs	
3	Work Code	· P Code No P-3111	
4	Job Code	13-17-000007	
5	A.S No.	EE/DD/AS/58/16-17 dt 9.1.17	
6	T.S No	CE/DL/TS/130/16-17 dt 13.1.17	
7	Work Order/Agreement No	BBMP/EE/DD/100/115/16-17 dt 23.01.17	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	Due to BWSSB Maintenance and relineing of two existing line & New line	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	Recommended for approval	
16	Superintending Executive Engineer's Recommendation	—	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any	—	

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.